



KERALA REAL ESTATE REGULATORY AUTHORITY
Trinity Centre, Opposite Chaithanya Eye Hospital,
Kesavadasapuram, Thiruvananthapuram. Pin- 695 004
www.rera.kerala.gov.in Email- info.rera@kerala.gov.in
Phone: 94976 80600

Present: Sri.PH Kurian Chairman.

No. T1/OL/EX/088/2024

Dated 03rd February, 2025.

Applicant: M/s. Elixir Corporates,
Elixir Gardens, Near St. Behanan's HSS
Vennikulam, Mallappally,
Pathanamthitta, Kerala – 689 544.

ORDER

1. The Kerala Real Estate Regulatory Authority issued project registration to the real estate project '**Elixir Grande**' promoted by '**M/s. Elixir Corporates**' as per the Certificate No. **K-RERA/PRJ/191/2021** dated **02.08.2021** under Section 5 of the Real Estate (Regulation and Development) Act, 2016. The registration valid up to 30.06.2023. The extension of registration for six months notified under the general order No. K-RERA/T3/102/2020 dated 15.05.2020, in connection with the Covid pandemic has added to this project at the time of initial registration. The registration has extended for a further period of six months, as per the general order No. K-RERA/T3/102/2020 dated 19.07.2021, issued in connection with the Covid pandemic and the registration renewed up to 30.12.2023. As per the order No. T1/OL/EX/001/2024 dated 31.05.2024 the registration of the project has been further extended up to 30.12.2024.

2. The promoter has filed a formal application for the extension of registration of the project for seven months from 31.12.2024 in Form No. E with the required fee of Rs. 1,18,122/- (Rupees One lakh eighteen thousand one hundred and twenty two only). As per the proviso to Section 6 of the Act, 2016 the Authority may in reasonable circumstances, without default on the part of the promoter, based on the facts of each case, and for reasons to be recorded in writing extend the registration granted to the project for such time as it considers necessary, which shall, in aggregate, not exceed a period of one year.
3. The physical progress of work is shown as 98%. The building permit is valid up to 11.02.2025. Out of 48 units 23 units were booked or sold. The promoter informed that they applied for NOCs from the Fire Department and Pollution Control Board. Only after that they could apply for the Occupancy Certificate and also informed that they have five new customers and is requesting an extension to facilitate their housing loan approvals.
4. Considering the above facts and circumstances of the case, the Authority by exercise the powers conferred under section 6 of the Act, 2016 read with rule 8 of the Kerala Real Estate (Regulation and Development) Rules, 2018, decided to extend the registration of the real estate project '**Elixir Grande**' from 31.12.2024 to 31.07.2025 with the following conditions.
 - i. The extended period shall not affect on any of the rights of the existing allottees envisaged in the Act, 2016.

- ii. The promoter shall complete the project in all respects within the extended period.
- iii. The occupancy certificate shall be obtained within the extended period and shall upload the same in the 'web portal' of K-RERA.
- iv. The promoter shall also transfer / hand over the common area and the documents pertaining to the project to the Association of allottees, after the completion of the project as promised to the allottees.
- v. After the completion of the project Form No. 6 shall be uploaded by the promoter in the web portal of K-RERA.

Sd/-

P H Kurian
Chairman

True Copy/Forwarded by/Order


Secretary (Technical & Administration)i/c



